ABB/YPR/SBR No: 41/16-17 Dt- 27/9/16

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For other works)

SBR No. / 2016-17
EST.COST: 19.99 Lakhs

No.: 1st & Final Bill
Dated:

Division: RR Nagar.
Sub-Division: Yeshwanthapura

Bill received No.: 153 dated 28/09/16 Sub-Divisional Cash Book Vr.No: Dated:

Scheduled Docket No Head of Account:

Name of work(As per sanctioned Estimate): **Construction of Second Floor office for ARO(Yashawanthapur) at JP Park Swimming Pool Parking Area in JP Park Ward No-17**

Name of Contractor and full address: **M/s Vrushabhadri Construction, #310, 6th cross, Gokula 1st Stage, 1st Pashe, Mathikere, Bnagalore-54**

Reference to Agreement No:EE/RRND/Wo.No/276/2013-14 Work Code No:017-14-000063

Certified that the measurements were taken by me on 27.09.16 and recorded on pages 39222 to 28 of Measurement Book No 8923/15-16 and that the work is satisfactorily executed

Contractor **Officer -in-charge of the work**

Certified that the measurements were checked by me on 27/09 and found correct.The work is satisfactorily executed. Certified that the quantities of metrials shown in column of Account II have actually bruoght to the site of the work and the contractor has not previously receivedany advance on this security. These materials are of an perishable nature and are all required by the contractor for immediate use on the work in connection with the itms for which rates for finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in Division office.

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
Yeshwanthapura Sub Division.

II Memorandum

1	Total value of work done or supplies made asper Account within		
2	Deduct amount to be held in reserve being percent Rs.		
3	Balance		
4	Deduct payments:-		
	a)Amount of previous payments as in Divisional/Sub-Divisional Cash Book		
	b)Payment Amount adjusted towards cash advance recovery of cost of Stores of other materials supplied		
	Now made · Recovery of amount creditable to this other work		
	Amount paid on this bill by cheque/cash		
5	Balance being unpaid value of work done held in reserve		
6	Deduct cash advance made on Divisional/Sub-Divisional cash Book Vr.No Dated Less adjustments		
7	Net amount due to or from Contractor		
	UN ADJUSTED ITEMS		
8	Advance to contractor for materials brought to site(as detailed within)		
9	Value of Government materials supplied		
	Total amount unpaid		

Contractors signature

(For use in the Executive Engineer's office)

Received (jn words)
.....
.....by cash and by adjustment of
(In the final settlement of all demands)
Witness:
1
2

Date **Signature of contractor**
Paid by me cheque No dated
Cash Rs
Date Initials of officer making payment

Scanned by CamScanner

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: Construction of Second Floor office for ARO(Yashawanthapur) at JP Park Swimming Pool Parking Area in JP Park Ward No-17

1st and Final Bill

Sl.NO	Description	Unit	BOQ	Previous Measurem		Present Measurement			Total up-to date	
				Qty	Cost	Qty	Rate	Cost	Qty	Cost
1	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC)for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3, with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges)Ready mixed Cement concrete for Beams, Columns, Staircase and Roof with M-30 (Cement-360	Cum		-	-	75.84	7000.00	530880	75.84	530880
2	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per	Sqm		-	-	94.80	7640.00	724272	94.80	724272
3	Providing and laying in position reinforced cement concrete of design mix M20 with 12mm and dwon size graded granite, machine mixed, well compacted for shajja of 7.5cms average thickness, upto ground level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specification	Cum		-	-	7.50	433.00	3248	7.50	3248
4	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton	Sqm		-	-	99.75	389.00	38803	99.75	38803

Scanned by CamScanner

Sl.NO	Description	Unit	BOQ	Previous Measurem		Present Measurement			Total up-to date	
				Qty	Cost	Qty	Rate	Cost	Qty	Cost
5	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per [illegible]	Sqm		-	-	292.00	407.00	118844	292.00	118844
6	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.	Cum		-	-	113.40	294.00	33340	113.40	33340
7	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton.	Sqm		-	-	31.98	525.00	16790	31.98	16790
8	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton	Cum		-	-	7.50	297.00	2228	7.50	2228
9	Providing and constructing precast concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Cum		-	-	233.87	953.00	222878	233.87	222878
10	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 (Jamb, closer blocks) with blocks of size 40x10x20cms. (lxbxh) conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications	Sqm		-	-	42.00	683.00	28686	42.00	28686

Scanned by CamScanner

Sl.NO	Description	Unit	BOQ	Previous Measurem		Present Measurement			Total up-to date	
				Qty	Cost	Qty	Rate	Cost	Qty	Cost
15	15.3.1Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm		-	-	332.62	169.00	56213	332.62	56213
16	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm		-	-	329.40	171.00	56327	329.40	56327
19	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm		-	-	277.40	235.00	65189	277.40	65189
20	Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:3, 20mm thick cost of materials complete as per specifications.	Sqm		-	-	277.40	11.00	3051	277.40	3051
21	Providing and fixing plaster mesh 100mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications (length of mesh only to be measured for payment)	Sqm		-	-	100.80	31.00	3125	100.80	3125
23	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications.	Cum		-	-	0.83	110729.00	91905	0.83	91905
	Sub Total							1995779		

Scanned by CamScanner

Sl.NO	Description	Unit	BOQ	Previous Measure		Present Measurement			Total up-to-date	
				Qty	Cost	Qty	Rate	Cost	Qty	Cost
	Non Tender Item									
1	Providing and removing centering, shuttering, strutting, propping etc., for retainer walls, vertical walls in plan including cost of all materials, labour complete as per specificaitons.			-	-	72.00	346.93	24979	72.00	24979
2	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications			-	-	294.00	100.07	29421	294.00	29421
3	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8 m			-	-	8.40	2929.96	24612	8.40	24612
	Sub Total							79012		79012
	Total							**2074791**		**2074791**

Assistant Engineer
Ward No 17

Assistant Executive Engineer
Yashwanthpura Sub Division, Bangalore